

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872

Email :Pathapathi@yahoo.com

Ref.
DSR/ QC /005-2021/BBMP/ YPD

Date :
Date: 30_11_2021

To,
The Executive engineer,
Yelahanka Project Division,
Bangalore

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Improvements to Someshwara Hill and surrounding areas at Attur Ward No.03 in Yelahanka
Satelite Town Sub Division.

Item No	Description of Work	Unit	Qty	No of Samples tested	Frequen cy	Results as Per Standards
07	Providing and laying in position plain cement concrete of Mix M20 with OPC @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggretes @ 0.43cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.(Footing, Column up to Plinth Beam Top,and Plinth Beam), Elements (Columns, concrete)	Cum	38.95	6	Per 50 Cum	Meets IS 456:2000 Code requirements.

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

AGB
Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

DSR Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872

Email :Pathapathi@yahoo.com

Ref						Date :
14	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required. For Below Plinth elements (Footing, Column up to Plinth Beam Top and Plinth Beam), Elements (Columns)	Ton ne	3.58	1	Per each Dia	Meets IS 800:2007 Code requirements.

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed Satisfactorily for the 1ST and Part bill. The all the samples satisfies the standards requirements as Indian Standard Codes Mentioned above in table respectively.



With regards,

D.S.R Infratech Bangalore





No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

DSR Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872

Email :Pathapathi@yahoo.com

Ref.

Date :

DSR/ QC /006-2021/BBMP/ YPD

Date:30_11_2021

To,

The Executive engineer,
Yelahanka Project Division,
Bangalore

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to Someshwara Hill and surrounding areas at Attur Ward No.03 in
Yelahanka Satellite Town Sub Division

Item No	Description of Work	Unit	Qty	Remarks
01	Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of thorny jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour .	Sq.m	11625.70	Work done up to Billed Quantity and the Quality is Satisfactory
02	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete .	Cum	745.75	Work done up to Billed Quantity and the Quality is Satisfactory
03	Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil which shall be paid separately as per clause 300.5 complete..	Cum	3513.40	Work done up to Billed Quantity and the Quality is Satisfactory

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

12/11/21

[Signature]

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872

Email :Pathapathi@yahoo.com

Ref.

Date :

05	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.. thick, well compacted	Cum	91.88	Work done up to Billed Quantity and the Quality is Satisfactory
07	Providing and laying in position plain cement concrete of Mix M20 with OPC @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.43cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour.	Cum	38.95	Work done up to Billed Quantity and the Quality is Satisfactory
12	Fabricating providing and erecting in position of MS Hot Dip galvanized sq hollow poles of 132 x132 heavy gauge length 3000mm with MS Hot Dip galvanized grill work as per approved design and drawing of chief architect using 12 x75mm galvanized flat for alround frame and 20 x 20mm galvanized forged ornamental arrow head in top and bottom the work is inclusive of throughing flat square rods placing welding all the joints including griding finishing 2 coats of anticorrosive paint over one coat of metal primer the rate is inclusive of all materials all items of work cost painting welding cutting griding with lead and lift as per specifications including loading and unloading with cost and conveyance of all materials labour machinery and incidental charges for the successful completion of the work as per direction of engineer.	Sq.m	803.96	Work done up to Billed Quantity and the Quality is Satisfactory
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete .	Sq.m	258.72	Work done up to Billed Quantity and the Quality is Satisfactory
14	Providing TMT steel reinforcement for R.C.C work	Tonn	3.58	Work done up to

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,

Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872

Email :Pathapathi@yahoo.com

Ref.

Date :

	including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebtrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, TMT bars Fe 500.	e		Billed Quantity and the Quality is Satisfactory
19	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete .	Cum	563.14	Work done up to Billed Quantity and the Quality is Satisfactory
21	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete .	Cum	14.15	Work done up to Billed Quantity and the Quality is Satisfactory
71	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. In depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. Including cost of all labour complete .	Cum	196.45	Work done up to Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1ST and Part bill. Work done up to Billed Quantity and the Quality is Satisfactory.

A. Ramon Teju

With Regards,

D.S.R Infratech Bangalore



No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com